

URBAN IMPROVEMENT TRUST, ALWAR
(Monthly Progress Report upto January 2026)
Running & Sanctioned & Pending liabilities of Work Executive Engineer Wise

Executive Engineer: Sh. Ashok Kumar Madan

Div. Third

15.01.2026

S. No.	Name of Work	Name of Firm	A&F Amount in Lacs	Work order		Date of		Expenditure (in Lacs) Total (10+11)	Pending liability	Remark
				Amount in Lacs	Date	Start	Comp.			
1	2	4	5	6	7	8	9	10	11	
	A.En Dharmendra Yadav (JEN. Vineet Tiwari)									
	Annual Works									
1	Maintenance and Cleaning work of Community Centre, Dhobi Ghatta, Alwar. (Annual Contract 2025-26)	M/s Ajay Kumar	1.20	1.02	2953 20.06.2025	30.06.2025	29.06.2026		1.02	Work in progress
2	Maintenance and Cleaning work of Community Centre, Hasan Kha Mewat nagar, Alwar(Annual Contract 2025-26)	M/s Ajay Kumar	3.05	1.67	2949 20.06.2025	30.06.2025	29.06.2026		1.67	Work in progress
3	Cleaning and maintenance of Community Centre , Budh Vihar, Alwar. (Annual Contract 2025-26)	M/s Ajay Kumar	3.05	1.56	2572 20.06.2025	30.06.2025	29.06.2026		1.56	Work in progress
4	Maintenance, Cleaning and Security of Hasan Kha Mewat nagar Block- A, D and C parks of EE-III area, Alwar. (Annual Contract 2025-26)	M/s Ajay Kumar	5.00	4.09	2967 20.06.2025	30.06.2025	29.06.2026		4.09	Work in progress
5	Cleaning and maintenance of Sewer Line in EWS Qtr and A-Block Double Story Qtrs at Budh Vihar Alwar (Annual Contract 2025-26)	M/s Ajay Kumar	2.34	1.25	15751921 09.06.2025	19.06.2025	18.06.2026		1.25	Work in progress
6	Repair and Development work of various park in UIT area, Alwar.	M/s Babu Lal Meena	15.00	12.98	9396854 31.07.2024	10.08.2024	09.08.2025		12.98	Work completed. Final bill pending
7	Construction of CC road in area of EE-III, Alwar.	M/s Anil Kumar Gupta	100.00	78.13	9583335 06.08.2024	16.08.2024	15.08.2025	16.18	61.95	Work in progress
8	अलवर में विभिन्न पर्यटक स्थलों की बंडिंग के लिए फ्लैक्स, होडिंग बनाना और ठीक करना (वार्षिक अनुबंध 2023-24)	M/s Bharat Printing	17.55	14.92	9817027 16.08.2024	26.08.2024	25.08.2025		14.92	Work in progress
9	Maintenance, Cleaning and Security of Budh Vihar, Block-D park of EE-III area, Alwar.	M/s Dhan Singh Baagwan	4.30	2.25	03.01.2025	13.01.2025	12.01.2026		2.25	Work in progress
10	Construction of Drain at different places in EE-III Area (Annual Contract 2024-25)	M/s Chaoudhary Brothers	15.00	15.55	14014170 07.03.2025	17.03.2025	16.03.2026		15.55	Work in progress
11	Crane, JCB, Tractor-Trolley with Labour arrangement in area of EE-III, UIT Alwar	M/s Star Const.	9.95	9.06	12827832 08.01.2025	18.01.2025	17.01.2026		9.06	Work in progress
12	Road patch repair work of area EE-III of UIT, Alwar. (Annual 2023-24)	M/s Ashok Kumar Modi	25.00	23.82	14893798 23.04.2025	03.05.2025	02.05.2026	6.77	17.05	Work in progress
13	Fixing of Interlocking tiles in area of EE-III, UIT Alwar (Scheme and Non Scheme area)	M/s Arbin Construction	100.00	76.10	15169144 09.05.2025	19.05.2025	18.05.2026		76.10	Work in progress
14	अधिशाषी अभियन्ता द्वितीय एवं तृतीय के कार्यक्षेत्र में थरामोप्लास्ट पेटन्ट का कार्य (वार्षिक अनुबंध 2024-25)	M/s Anil Kumar Gupta	25.00	16.11	9582571 06.08.2024	16.08.2024	15.08.2025		16.11	Work in progress
15	Providing and Fixing Open Air Gym Equipments in area of Executive Engineer -III, Alwar. (Annual Contract 2025-26)	M/s Sahilo World	10.00	8.97	6229-32 28.07.2025	07.08.2025	06.08.2026		8.97	Work in progress

S. No.	Name of Work	Name of Firm	A&F Amount in Lacs	Work order		Date of		Expenditure (in Lacs) Total (10+11)	Pending liability	Remark
				Amount in Lacs	Date	Start	Comp.			
1	2	4	5	6	7	8	9	10	11	
16	Cleaning and maintenance of Community Center at Rajeev Awas Yojna, Budh Vihar, Alwar. (Annual Contract 2025-26)	M/s Ajay Kumar	3.60	1.53	5428-31 04.07.2025	14.07.2025	13.07.2026		1.53	Work in progress
17	Supply and fixing of RCC Benches in various parks in area of EE-III, UIT Alwar. (Annual Contract 2025-26)	M/s K. Rajan Industries	10.00	6.40	17215676 18.08.2025	28.08.2025	27.08.2026		6.40	Work in progress
18	Maintenance work of plants of Behror road divider from Jail Circle to Hasan Khan Mewat Nagar Petrol Pump, Alwar. (Annual Contract 2025-26)	M/s Narendra Kumar	2.50	1.47	17763700 15.09.2025	25.09.2025	24.09.2026		1.47	Work in progress
19	Repair and Development work of parks in area of EE-II and III UIT Alwar. (Annual Contract 2025-26)	M/s Devatwal Construction	25.00	20.23	18917943 19.11.2025	29.11.2025	28.11.2026		20.23	Work in progress
20	Necessary works required for proper water distribution arrangement in EE-III area, Alwar. (2025-26)	M/s Satia Enterprises	10.00	9.49	17505551 04.09.2025	14.09.2025	13.09.2026		9.49	Work in progress
21	Paint and various repair works in Govt Buildings in area of EE-III, UIT, Alwar. (Annual Contract 2025-26)	M/s Desh Trading Company	25.00	25.43	10059703 18.11.2025	28.11.2025	27.11.2026		25.43	Work in progress
	Regular Works									
1	Construction of divider ,nala and widening of road from Dai ki Gumti Dhobi Ghatta to 200 feet bypass Via to Arts college ROB, Alwar.	M/s Anil Kumar Gupta	290.00	215.00	4923 12.07.2023	22.07.2023	21.04.2024	169.28	45.72	Work Completed, Maintnace is in progress
2	मेडिकल कॉलेज के उतर साईड की ओर नाला कवरिंग का कार्य।	M/s Anil Kumar Gupta	98.50	85.88	9414706 31.07.2024	10.08.2024	09.02.2025	38.50	47.38	Work in progress
3	Development of Jagriti Park at Vijay Nagar, Alwar.	M/s Choudhary Brothers	6.73	6.51	12289232 09.12.2024	19.12.2024	18.03.2025		6.51	Work Completed, Final bill pending
4	Carpeting of Roads by paver finisher at Budh Vihar-Extension and Budh Vihar Scheme in area of EE-III, UIT Alwar	M/s Jagdish Prasad Agarwal	128.90	107.01	14540333 02.04.2025	12.04.2025	11.08.2025	53.34	53.67	Work completed. Final bill pending
5	Construction of connecting nallah Mathura Phatak ROB Both Side, Alwar	M/s Ghasi Ram Gupta and Sons	235.00	179.25	12.06.2025	22.06.2025	21.03.2026	46.61	132.64	Work in progress
6	Construction of Divider from HKM Petrol Pump to Bhartrihari penoroma on Behror road Alwar	M/s Sai Infratech	62.90	47.43	16332430 11.07.2025	21.07.2025	20.11.2025		47.43	Work in progress
7	Construction of Rain Water Harvesting System at EWS Quarters, Block-10,11,12,13,16,17, 18, Budh Vihar, Alwar.	M/s Choudhary Brothers	45.35	39.29	15654811 02.06.2025	12.06.2025	11.10.2025		39.29	Work completed. Final bill pending
8	Plantation and Maintenance (For 3 years) at road side and various parks in Budh Vihar and 160 feet road, Alwar.	M/s Dhan Singh Baagwan	14.00	11.51	17270527 21.08.2025	31.08.2025	30.11.2025		11.51	Work in progress
9	Construction of Basket Ball Court at Commerce College, Budh Vihar, Alwar.	M/s K.K. Builders and Engineers	17.20	17.93	17345380 25.08.2025	04.09.2025	03.12.2025		17.93	Work in progress
10	Painting and Repair works in various parks in area of EE-II and III, UIT Alwar.	M/s Narendra Kumar	15.00	12.83	16027866 20.06.2025	30.06.2025	29.08.2025		12.83	Work completed. Final bill pending
11	Plantation work in area of EE-III, UIT, Alwar	M/s Dhan Singh Baagwan	8.80	6.53	17769746 17.09.2025	27.09.2025	26.01.2026		6.53	Work in progress
12	Making house sewer connections in EWS Qtrs-I, Single Story Budh Vihar, Alwar	M/s Tata Construction Company	15.00	12.01	19620830 31.12.2025	10.01.2026	09.05.2026		12.01	Work Order Issue
13	Costruction of CC road in Ward No. 01 & 65, Rath NagarGram Ballabora	M/s Sai Infratech	65.00	44.87	19763230 09.01.2026	29.01.2026	28.04.2026		44.87	Work Order Issue
14	Construction & establishment of open Library and indoor Games in D- Block Park, Budh Vihar	M/s Deepak Kumar Ahuja	45.00	48.50	18785015 12.11.2025	22.11.2025	21.03.2026		48.50	Work in progress

S. No.	Name of Work	Name of Firm	A&F Amount in Lacs	Work order		Date of		Expenditure Total (in Lacs) (10+11)	Pending liability	Remark
				Amount in Lacs	Date	Start	Comp.			
1	2	4	5	6	7	8	9	10	11	
15	Development of Alwar Darshan park by Scrap Material	M/s YAWEDO	100.00	83.68	18943253 20.11.2025	30.11.2025	29.03.2026		83.68	Work Order Issue
16	Costruction of CC road in Various places of Dholidhoop Gram	M/s Sai Infratech	70.00	48.32	19762656 12.01.2026	22.01.2026	21.04.2026		48.32	Work Order Issue
	A.En Sh. Vinit Kumar (JEN. Sh. Manohar Meena)									
	Annual Works									
1	Maintenance of existing plants, hedge in divider/ roadside/ green space area at Vigyan Nagar, Alwar. (2025-26)	M/s Narendra Kumar	6.33	3.80	15978303 20.06.2025	30.06.2025	29.06.2026		3.80	Work in progress
2	Maintenance of existing plants, hedge in divider/ roadside/ green space area at Shalimar Nagar, Alwar. (2025-26)	M/s Narendra Kumar	7.18	3.95	15978166 20.06.2025	30.06.2025	29.06.2026		3.95	Work in progress
	Regular Works									
1	विज्ञान नगर योजना के पार्को में पौधारोपण सुरक्षा व रखरखाव कार्य।	M/s Narendra Kumar	37.82	26.25	9448984 01.08.2024	11.08.2024	10.12.2024	8.15	18.10	Civil work completed Maintenance work in progress
2	शालीमार नगर योजना में 100 फीट रोड पर ई-ब्लॉक में रेलवे ट्रैक के पैरेलेल डिवाइडर निर्माण कार्य।	M/s Babu Lal Meena	44.75	36.26	9414971 31.07.2024	10.08.2024	09.12.2024	18.68	17.58	Civil work completed, Maintenance in progress
3	शालीमार नगर के पार्को में पौधारोपण सुरक्षा व रखरखाव का कार्य।	M/s Sagar Horticulture Agriculture Enterprises	48.21	40.03	9551848 06.08.2024	16.08.2024	15.12.2024	17.88	22.15	Civil work completed Maintenance work in progress
4	एन0ई0बी0 ट्रॉसपोर्ट नगर में स्थित न्यास के डबल स्टोरी क्वार्टर हेतु सीवर लाईन डालने व मरम्मत एवं अन्य विकास कार्य।	M/s Tanvi Enterprises	23.50	21.90	10016242 27.08.2024	06.09.2024	05.03.2025	8.56	13.34	Work completed. Final bill pending
5	एन0ई0बी0 ट्रॉसपोर्ट नगर में स्थित न्यास के डबल स्टोरी क्वार्टर में सीवर लाईन साफ-सफाई का कार्य।	M/s M K Contractor	1.44	1.19	31.01.2025	10.02.2025	09.02.2026		1.19	Work in progress
6	शालीमार नगर योजना में सीवरेज लाइन एवं एसटीपी निर्माण कार्य।	M/s Malvika Technical Services	2433.00	2214.53	14704262 10.04.2025	20.04.2025	19.04.2027		2214.53	Work in progress
7	विज्ञान नगर योजना में सीवरेज लाइन एवं एसटीपी निर्माण कार्य।	M/s Malvika Technical Services	2095.00	1818.57	14705563 10.04.2025	20.04.2025	19.04.2027		1818.57	Work in progress
8	Development of various parks in Shalimar Nagar Alwar (Block A, B & E)	M/s Arbin Construction	47.90	38.18	14978351 01.05.2025	11.05.2025	10.11.2025	9.97	28.21	Work in progress
9	Development of various parks in Vigyan Nagar Alwar (Block A, B & E)	M/s Arbin Construction	48.50	38.70	14940449 01.05.2025	11.05.2025	10.11.2025		38.70	Work in progress
10	Construction of Nallah from Tijara ROB, Connecting to Telko Circle existing nallah, Alwar	M/s Ghasi Ram Gupta and Sons	226.20	190.83	15430310 21.05.2025	31.05.2025	28.02.2026		190.83	Work in progress
11	Plantation and Maintenance (For 3 years) at road side and various parks in Shalimar Nagar, Alwar.	M/s Musscon Services	15.00	13.05	6245-48 28.07.2025	07.08.2025	06.12.2025		13.05	Work in progress
12	Plantation and Maintenance (For 3 years) at road side and various parks in Vigyan Nagar, Alwar.	M/s Musscon Services	15.00	13.05	16958052 04.08.2025	14.08.2025	13.12.2025		13.05	Work in progress
13	Development of various parks in Shalimar Nagar (Block B, C, D and E) Alwar.	M/s Sai Infratech	73.65	53.61	17565105 04.09.2025	14.09.2025	13.01.2026	6.44	47.17	Work in progress

S. No.	Name of Work	Name of Firm	A&F Amount in Lacs	Work order		Date of		Expenditure Total (in Lacs) (10+11)	Pending liability	Remark
				Amount in Lacs	Date	Start	Comp.			
1	2	4	5	6	7	8	9	10	11	
14	न्यास स्टोर में ट्री गार्ड्स आपूर्ति कार्य (वर्ष 2025-26)	M/s Dhan Singh Baagwan	10.00	9.34	17179854 18.08.2025	28.08.2025	12.10.2025		9.34	Work in progress
15	Cleaning of Main Road Culverts with Jetting cum Super Suction Machine, Alwar	M/s Kleenwel enviro engineering service	15.00	15.12	19886223 13.01.2026	23.01.2026	22.02.2026		15.12	Work Order Issue
	TOTAL		6778.40	5836.94				400.36	5436.58	
	Work under tender / Work order process									
1	अधिशायी अभियन्ता-तृतीय के क्षेत्र में टैन्ट व्यवस्था का कार्य।		10.00						10.00	Work order in process
2	Divider, Footpath repair work in area of EE-III, Alwar. (Annual 2024-25)		10.00						10.00	Work order in process
3	Providing and Fixing of playing equipments in area of Executive Engineer -III, Alwar. (Annual Contract 2025-26)		10.00						10.00	Work order in process
4	Construction and Patch repair of WBM road in various area of EE-III, UIT, Alwar. (Annual Contract 2025-26)		25.00						25.00	Work order in process
5	Development of Green Area and remaining Civil work in Central Park, Vigyan Nagar		30.00						30.00	Retender
6	Costruction of CC road in Non scheme area East and west side of Tijara road		50.00						50.00	Work order in process
7	Construction of Boundary wall, fencing work, Barbed wire work and fixing of boards in area of ExEn II and III		50.00						50.00	Work order in process
8	Construction of Entry Gate on Behror Road		97.00						97.00	Work order in process
9	Construction of Entry Gate on Tijara-Bhiwadi Road		97.00						97.00	Work order in process
10	Construction of CC road in area of EE-III, UIT, Alwar (Annual Contract 2025-26)		100.00						100.00	Tender in process, open to be 28.01.2026
	TOTAL		479.00	0.00				0.00	479.00	
	G.TOTAL		7257.40	5836.94				400.36	5915.58	